




COMPLETION REPORT

1	Name of the work	Construction of CC road at NMH layout 5th Cross in Bagalagunte ward No. 14		
2	Sanctioned Estimate No. & Date	EE/DD/AS/19/2019-20 Dt 17.06.19 Re 15.0 Lakh EE/DD/TS/50/2019 Dt 20.01.19		
3	Head of Account which is chargeable	P. code 1771		
4	Instrument Order NO. & Date	No EE/DD/Wo/403/2019.20 Dt 27.09.19		
5	Name Of Contractor	Sri. K. S Ramesh, #127, 3rd Cross, Ramaiah Layout, Nagasandra post, Bangalore 560073		
6 a	Time Stipulated for Completion of work	90 days — NH —		
b	Delay in Exculpation of Work	— NH —		
7	Measurement recorded in	11.12.19 M.B No. 669 66898, 66899 and 66889 to 892		
8	Check Measurement of the Asst	11.12.19		
9	Name of the office/official in charge of the work	o/o AEE Damarahalli Sub Div Bagalagunte		
10 a	Asst. Eng/junior Eng	K. P. Umesh		
b	Asst. Exe. Engineer	T. D. Vijayakumar		
		Amount Claims As per Actually Vide As per bills	Excess	Savings
Sanctioned Estimate Amount				
Rs 15.0 Lakh		1530291.00	30291.00	-

- 1) Certified that the above work has been completed within the stipulated time noted in the
- 2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
- 3) Certified that the above work has been executed by the contractor satisfactory in


ASSISTANT ENGINEER.


ASSISTANT EXECUTIVE ENGINEER
ಬಿ ದಾಸರಹಳ್ಳಿ ಉಪ-ವಿಭಾಗ
ಬಾಗಲಗುಂಟೆ, ಬಿಬಿಎಂಪಿ
ಬೆಂಗಳೂರು


EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike
Dasarahalli Division, Bangalore-560057